

2010 Tanner Street Utility Replacement Project

Project Update No. 16

January 10, 2011

With the holiday season over and the snow we received on December 26th gone, PACT Construction began their final push to complete the project during this first week of the new year. During the week, they completed the installation of the remaining storm sewer piping and inlets at Euclid Avenue and installed the final two (2) sanitary sewer manholes at the intersection. Once the final sanitary sewer manholes were installed, the sewer flows from the adjacent Euclid Avenue Pump Station were successfully rerouted into the new piping and manholes.



View of the Installation of the New Storm Sewer Inlets in Front of the TD Bank Property

The only work remaining for the upcoming week, is the connection of the last sanitary sewer lateral from the 89 North Haddon Avenue building and minor items, such as the installation of the ladders and concrete channels in all new underground structures. Once that work is completed, PACT Construction will begin the final cleanup and demobilization from the project.