

***2010 Woodland Avenue Utility Replacement Project  
Project Update No. 4***

*October 3, 2010*

During a week that was unfortunately shortened by the heavy rains on Thursday and Friday, Ivymont Construction completed installing the new water services and sewer laterals between Avondale Avenue and West End Avenue. By Wednesday, Ivymont had installed eight new water services and three new sanitary sewer laterals. On Thursday and Friday, they planned to complete the water main work and start on the storm sewer improvements, but the heavy rains, which caused damage throughout the region, forced the cancellation of all work on both days.



***View of the Avondale Intersection on Wednesday Afternoon before the Storm***

For the upcoming week, the contractor will reschedule the work to complete the connection between the existing and new water mains at Avondale Avenue and weather permitting; they will start installing the new storm sewer inlets and piping along Avondale Avenue and the 500 block of Woodland Avenue.