

***FY 2012-2013 NJDOT Trust Fund Reconstruction of Euclid Avenue  
Project Update No. 4  
November 22, 2013***

**Work Completed the Week of November 18:**

Concrete work was substantially completed between Linden and Estaugh Avenues with the replacement of curb and driveway aprons. Concrete work began in the West End Avenue intersection, and the new concrete median island was constructed at Westmont Avenue. Work was completed on the installation of the new stormwater management system between Linden and Estaugh Avenues.



*New Median Island at Westmont Avenue*



*New "Bump Out" Realignment at Northwest Corner of West End Avenue*

**Anticipated Work for the Week of November 25:**

Concrete work should be completed within the West End Avenue intersection. Should the Borough DPW crews be able to perform leaf pickup along the sides of the road, the contractor should begin backfilling, topsoiling and seeding work. The work week will be shortened by the Thanksgiving Holiday.