

## ***2013 Utility Improvement Project Project Update No. 19***

October 18, 2013

### **Work Completed October 14<sup>th</sup> thru October 18<sup>th</sup> – Euclid Avenue:**

The final laterals and water connections were completed. The trench areas were restored with temporary paving until the permanent road reconstruction begins. **The work completed this week concludes the utility portion of the project.**



Contractor is prepping the utility trench for paving.

### **Anticipated Work for the Week of October 21st – Euclid Avenue:**

Top course paving of the trench area between Allen Ave and Haddon Ave will be completed.

The next phase of the project will be the road reconstruction work. This portion of the project is being completed by a different contractor. It is anticipated that the **road construction phase will begin on October 28<sup>th</sup>.**