

**2013 Utility Improvement Project  
Project Update No. 8**

July 26, 2013

**Work Completed July 22<sup>nd</sup> thru July 26<sup>th</sup> – Wilkins & Allen Avenues:**

The installation of the sanitary sewer along Wilkins Avenue began at the intersection with Tanner Street. The new water main installed during the previous week passed the required testing and the installation of the new water services began.



New sanitary manhole is installed along work area.

**Anticipated Work for the Week of July 29<sup>th</sup>:**

The sanitary sewer installation will continue along Wilkins & Allen Avenues. The contractor will also continue installing the new water services and sanitary laterals.