

**2013 Utility Improvement Project
Project Update No. 9**

August 2, 2013

Work Completed July 29th thru August 2nd – Wilkins & Allen Avenues:

The sanitary sewer installation continued along Wilkins & Allen Avenues. The contractor also continued installing the new water services and sanitary laterals.



New water service is being installed from the water main to the curb shutoff valve.

Anticipated Work for the Week of August 5th:

Connections to the new water main and sanitary sewer will continue. The utility work along the Wilkins & Allen Avenue segment is currently anticipated to be completed in approximately 2 weeks.