

2013 Utility & Road Improvement Project Project Update No. 3

June 14, 2013

Work Completed the Week of June 10th– Washington Avenue:

Contractor continued installing both sanitary laterals and water services along the construction area. Due to the heavy rains, no work on the remaining sanitary sewer main was completed during the week.



A water service trench is excavated and a new residential water service is installed.

Anticipated Work for the Week of June 17th:

Work will continue with the installation of the sanitary sewer main along Washington Avenue and will terminate at West Mountwell Avenue. The contractor will also continue replacing sewer laterals and water services.