

2013 Utility & Road Improvement Project Project Update No. 4

June 21, 2013

Work Completed the Week of June 17th– Washington Avenue:

Contractor continued installing both sanitary laterals and water services along the construction area. Contractor also continued with the sanitary main installation.



Temporary asphalt restoration is installed along the new sanitary sewer main. The entire width of the roadway will be paved once utilities and curbing have been completed.

Anticipated Work for the Week of June 24th:

Work will continue with the installation of the sanitary sewer main and will terminate at West Mountwell Avenue. The contractor will also continue replacing sewer laterals and water services.