

2013 Utility Improvement Project Project Update No. 5

July 5, 2013

Work Completed June 24th thru July 5th – Washington Avenue:

Contractor has completed the installation of the remaining sanitary sewer main and manholes. Work continued with the replacement of sanitary laterals, water services and fire hydrants.



A new manhole is being prepared to be installed.

Anticipated Work for the Week of July 8th:

The remaining water services and laterals will be completed. Upon completion of the work along Washington, prep work will begin on Wilkins & Allen Avenue.