

Tanner Street Roadway Reconstruction Project
Project Update No. 1
July 15, 2011

Work Completed Since Start of Construction on July 11, 2011:

The Contractor began work on the project in earnest on Monday, July 11 by completing tree removal at all approved locations, including along Library Point. Curb removal and replacement along the west side of the street was completed from Euclid Avenue to the Quaker Shoe Repair Shop (including re-setting of existing slate curb). Work began on the replacement of various driveway aprons on the same side, and a few sections of sidewalk were removed and replaced.



Tree Removal At Library Point



Driveway Apron Construction Along West Side of Road



Slate Curb Resetting

Anticipated Work for the Week of July 18:

Curb replacement along the west side of the street will be completed and crews will begin work on curb on the east side at Library Point working towards Kings Highway. Work will also continue on the replacement of driveway aprons and removal and replacement of concrete sidewalk throughout.