

Improvements for Potter Street, Ellis Street/Haddonfield-Berlin Road and Kresson Road
Project Update No. 4
July 22, 2011

Work Completed the Week of July 18:

The retaining wall on Potter Street at the Haddonfield Little League fields was completed, and wall construction began at the recently lowered MacDonald Park. New curb was completed on Potter Street, and sidewalk and driveway apron replacement on Potter proceeded. PSE&G completed gas main leak repair work on Ellis Street and roadway excavation along Ellis began.



Completed Retaining Wall On Potter St. Adjacent to HLL Fields



Retaining Wall Construction @ MacDonald Park

Anticipated Work for the Week of July 25:

Concrete flatwork construction should be completed on Potter Street and on Ellis Street along the HLL Fields. Retaining wall construction at MacDonald Park will be completed and continue along Ellis Street. Stormwater construction will commence on Ellis Street across from Lincoln Avenue and a section of water main should be installed in the same area.



Curb Concrete Pour On Potter Street



Driveway Apron & Sidewalk Construction On Potter Street