

Tanner Street Roadway Reconstruction Project
Project Update No. 2
July 22, 2011

Work Completed the Week of July 18, 2011:

Curb replacement along the west side of the street was substantially completed and crews began work on curb on the east side of Tanner Street. Work continued on the replacement of driveway aprons and concrete sidewalk on the west side, and also began on the east side.



Curb & Sidewalk Construction At Clement Street



Completed Curb & Sidewalk Along West Side of Road



Partially Completed Curb Ramp At Wilkins Avenue

Anticipated Work for the Week of July 25:

The Contractor hopes to complete the majority of the concrete curb, sidewalk and driveway apron replacement this week. Should all go well, the excavation of the roadway for reconstruction may begin at the end of the week.