

Tanner Street Roadway Reconstruction Project
Project Update No. 3
July 29, 2011



Sidewalk Construction At Kings Highway

Work Completed the Week of July 25:

Concrete curb, sidewalk and driveway apron replacement along both sides of the street was substantially completed except for the area at and around the new widened parking areas adjacent to the library. Work began on the resetting of brick within the park strips.

Anticipated Work for the Week of August 1:

The Contractor should complete the concrete curb and sidewalk work at the new widened parking areas adjacent to the library. Brickwork will continue, including the area at the corner of Kings Highway, and excavation of the roadway for reconstruction will begin.



Sidewalk Construction At Kings Highway