

# REMINGTON & VERNICK ENGINEERS AND AFFILIATES

EDWARD VERNICK, PE, CME, President  
CRAIG F. REMINGTON, PLS, PP, Vice President

EXECUTIVE VICE PRESIDENTS  
Michael D. Vena, PE, PP, CME (deceased 2006)  
Edward J. Walberg, PE, PP, CME  
Thomas F. Beach, PE, CME  
Richard G. Arango, PE, CME

DIRECTOR OF OPERATIONS  
CORPORATE SECRETARY  
Bradley A. Blubaugh, BA, MPA

SENIOR ASSOCIATES  
John J. Cantwell, PE, PP, CME  
Alan Dittenhofer, PE, PP, CME  
Frank J. Seney, Jr., PE, PP, CME  
Terence Vogt, PE, PP, CME  
Dennis K. Yoder, PE, PP, CME, LEED  
Charles E. Adamson, PLS, AET  
Kim Wendell Bibbs, PE, CME  
Marc DeBlasio, PE, PP, CME  
Leonard A. Faiola, PE, CME  
Christopher J. Fazio, PE, CME  
Kenneth C. Ressler, PE, CME  
Gregory J. Sullivan, PE, PP, CME  
Richard B. Czekanski, PE, CME, BCEE

Remington & Vernick Engineers  
232 Kings Highway East  
Haddonfield, NJ 08033  
(856) 795-9595  
(856) 795-1882 (fax)

Remington, Vernick  
& Vena Engineers  
9 Allen Street  
Toms River, NJ 08753  
(732) 286-9220  
(732) 505-8416 (fax)

3 Jocama Boulevard, Suite 300-400  
Old Bridge, NJ 08857  
(732) 955-8000  
(732) 591-2815 (fax)

Remington, Vernick  
& Walberg Engineers  
845 North Main Street  
Pleasantville, NJ 08232  
(609) 645-7110  
(609) 645-7076 (fax)

4907 New Jersey Avenue  
Wildwood City, NJ 08260  
(609) 522-5150  
(609) 522-5313 (fax)

Remington, Vernick  
& Beach Engineers  
922 Fayette Street  
Conshohocken, PA 19428  
(610) 940-1050  
(610) 940-1161 (fax)

5010 East Trindle Road, Suite 203  
Mechanicsburg, PA 17050  
(717) 766-1775  
(717) 766-0232 (fax)

U.S. Steel Tower  
600 Grant Street, Suite 1251  
Pittsburgh, PA 15219  
(412) 263-2200  
(412) 263-2210 (fax)

Univ. Office Plaza, Bellevue Building  
262 Chapman Road, Suite 105  
Newark, DE 19702  
(302) 266-0212  
(302) 266-6208 (fax)

Remington, Vernick  
& Arango Engineers  
The Presidential Center  
Lincoln Building, Suite 600  
101 Route 130  
Cinnaminson, NJ 08077  
(856) 303-1245  
(856) 303-1249 (fax)

300 Penhorn Avenue, 3rd Floor  
Secaucus, NJ 07094  
(201) 624-2137  
(201) 624-2136 (fax)

January 3, 2011

Mr. Gary Putz  
GWP Enterprises, Inc.  
1194 Fries Mill Road  
Franklinville, NJ 08322

Re: Borough of Haddonfield  
2009 Road Program Improvements to Station Ave. & Pennbrook Dr.  
Updated Final Punchlist  
R&V File Number 0417T405


Dear Mr. Putz:

Based upon our recent site meeting, the following items require correction/completion before the contract can be finalized:

**Updated Final Punchlist Dated January 3, 2011**  
(Items that are New or Still Outstanding)

**Pennbrook Drive**

| <u>Location</u>   | <u>Corrective Action</u>   | <u>Status</u>     |
|---|--|-------------------|
| Pennbrook Drive<br>(throughout project limits) - Item #21 | Install 18" wide concrete gutter and/or repave section of roadway between 24 Pennbrook Drive and 18 Pennbrook Drive as reviewed during onsite meeting. Additionally, it may be necessary to install an additional piece of concrete gutter along portions of 25 Pennbrook Drive where the gutter slopes do not match the pre-existing conditions (approximately 60 linear feet). | Still Outstanding |
| Between 25 & 31 Pennbrook Drive                           | Saw cut and caulk one (1) section of cracked curb between these two houses.  | New Item          |



T:\inspect\PRODUCT\HADDONFLT405 2009 Road Program\T405 Updated Final Punchlist- GWP Enterprises, Inc.-1-3-11.doc

Earning Our Reputation Every Day Since 1901  
www.rve.com

**Updated Final Punchlist Dated January 3, 2011**  
(Items that are New or Still Outstanding)

**Pennbrook Drive Cont'd**

| <u>Location</u>    | <u>Corrective Action</u>                                    | <u>Status</u> |
|--------------------|---|---------------|
| 24 Pennbrook Drive | Replace one (1) piece of cracked slate walkway at new curb. | New Item      |


These items should be corrected as soon as possible. We request that a schedule for completion of the remaining work be submitted no later than January 12, 2011. Once the work has been scheduled and all of the items have been corrected, we will conduct a follow up inspection to verify and document all corrections for the Borough.

Should the requested completion schedule not be submitted by the requested date, the Borough, depending on weather conditions, may consider you in default of the contract and may start proceedings to have this work completed by the Bonding Company and make demand on the Bond for the cost of the work and all unpaid invoices.


If you should have any questions, please contact Steven D. Fini, Regional Field Supervisor, at 856-795-9596.

Sincerely,

**REMINGTON & VERNICK ENGINEERS, INC.**



Anthony W. Donofrio, C.M.I., E.T.  
Department Head  
Construction Management/Inspection Department



Charles Chelotti, P.E.

AWD:CC:sdf

cc: Borough Commissioners  
Sharon McCullough, Borough Administrator  
David Watson, Public Works Superintendent  
Joseph Keating, Utility Director