

Improvements for Potter Street, Ellis Street/Haddonfield-Berlin Road and Kresson Road
Project Update No. 7
August 12, 2011

Work Completed the Week of August 8:

Retaining wall construction was completed along Ellis Street with curb construction along the wall beginning. Sidewalk and driveway apron construction at Kresson Road was completed, and the intersection was re-opened. Base paving was installed at the reconstructed area of Potter Street and milling of the existing paving was completed for the duration of the road within the project limits. Brick paver crosswalk construction began on Potter Street, and final roadway reconstruction of Ellis Street began on the east end.



Grading for Base Course On Ellis Street



Base Paving on Potter Street.

Anticipated Work for the Week of August 15:

Curb and sidewalk construction will continue along the wall on Ellis Street and at the Potter/Ellis intersection. Brick paver crosswalk installation will continue on Potter Street. Ellis Street reconstruction will also continue. Work is anticipated to be affected by the weather for at least the beginning of the week.



Construction of Brick Paver Crosswalk at Potter/Ellis Intersection



Relocation of Verizon Lines From Existing Pole at Potter Street