

Improvements for Potter Street, Ellis Street/Haddonfield-Berlin Road and Kresson Road
Project Update No. 6
August 5, 2011

Work Completed the Week of August 1:

Retaining wall construction continued along Ellis Street. The new water main was installed on Ellis Street, including cleaning and testing. The concrete median was placed on Potter Street and DGA base course was installed. Reconstruction of the Kresson/Haddonfield-Berlin Road intersection began with the completion of all curb work and ½ of the sidewalk and driveway apron replacement. Traffic signal foundations were installed at both intersections.



Placement of DGA Base Course On Potter Street



New Concrete Median on Potter Street.

Anticipated Work for the Week of August 8:

Retaining wall construction should be completed along Ellis Street, to be followed by the curb and sidewalk construction along the wall. Sidewalk and driveway apron construction at Kresson Road should be completed, and Potter Street will be base paved, weather depending. Street light foundation construction will also begin. **TRAFFIC NOTE:** The Kresson Road/Haddonfield-Berlin Road Intersection will remain closed for approximately two (2) more weeks.



Construction of Traffic Signal Foundation at Kresson Road