

***FY2009 NJDOT State Aid Reconstruction of Redman Avenue
Project Update No. 3***

August 7, 2009

The Contractor, DeFalco & Bisconti of Atco, New Jersey completed replacing the existing sanitary sewer laterals and water services along both blocks of the project. They also completed the installation of the new sanitary sewer manhole located in front of 419 Redman Avenue.



The Location of the New Sanitary Sewer Manhole

The concrete crew continued to install new concrete curb and aprons on both blocks of the roadway. They completed all of the work on the 400 block, with the exception of the new driveway apron and a portion of the sidewalk at 518 Redman (see the next photograph). The work in front of 518 Redman Avenue will be completed once the large diameter tree shown in the photograph is removed by the Contractor. As with all projects in the Borough, each tree along the roadway is evaluated by the Borough and the design team. The purpose of this evaluation is to determine whether the tree needs to be removed for either apparent health reasons or as in this case, for safety issues since this mature tree was unfortunately located so that the new driveway apron could not be reinstalled without compromising the future safe use of the driveway.

***FY2009 NJDOT State Aid Reconstruction of Redman Avenue
Project Update No. 3
August 7, 2009***



Missing Sidewalk and Driveway Apron at 518 Redman Avenue

For the upcoming week, the Contractor will complete all of the concrete work, including some additional sidewalk replacement along Peyton Avenue at the Elizabeth Haddon School. Based upon the current project schedule, which is subject to continued good weather, the Contractor plans to start the repaving process on Monday, August 17th. This process, which will result in the closure of the road during the week, includes removing the remaining asphalt surface and roadway base, grading for the new roadway elevations and installing the new stone roadway base and base course of asphalt. Once all of this work is complete and acceptable, the Contractor will install the final surface course of asphalt sometime during the last week of August.