

***FY2009 NJDOT State Aid Reconstruction of Redman Avenue
Project Update No. 4
August 14, 2009***

During the past week, the Contractor completed the installation of all new concrete curbing, sidewalk and driveway aprons. Also completed was the removal of the large diameter tree in front of 518 Redman. Unfortunately, it was necessary to remove the tree since it was located so that the new driveway apron could not be reinstalled without compromising the future safe use of the driveway.



The Concrete Crew Pouring a New Handicap Ramp

For the upcoming week, the Contractor will start the repaving process and should have most of the repaving completed by the end of the week. As outlined previously this process, which will result in the closure of the road for a majority of the week, includes removing the remaining asphalt surface and roadway base, grading for the new roadway elevations and installing the new stone roadway base and base course of asphalt. Once all of this work is complete and acceptable, the Contractor will install the final surface course of asphalt. Based upon their progress to date, the surface course will be installed either on Friday, August 21st or early during the last week of August.