

*2014 Road Program - Reconstruction of Mt. Vernon Avenue & Pomona Avenue
Project Update No. 3
September 19, 2014*

Work Completed the Week of September 15:

Concrete curb and driveway apron work was completed approximately 90% on the west side of Pomona Avenue.



Construction of Concrete Curb Along West Side of Pomona Avenue

Anticipated Work for the Week of September 22:

Concrete work will continue on Pomona Avenue with curb and driveway apron replacement being completed on the west side and starting on the east side. **Paving work on Mt. Vernon Avenue is currently delayed as PSE&G recently determined that the gas main within the roadway needs to be completely replaced. Their replacement project is currently out to bid, and they anticipate work to begin the week of 9/29 and take approximately three (3) weeks to complete.**