

*2014 Road Program - Reconstruction of Mt. Vernon Avenue & Pomona Avenue
Project Update No. 4
September 26, 2014*

Work Completed the Week of September 22:

Concrete curb and driveway apron work was completed on the west side of Pomona Avenue and approximately 50% on the east side. In addition, PSE&G was on site replacing gas service laterals such that all laterals on the roadway have been replaced.



Newly Poured Concrete Sidewalk/ADA Ramp at Bellevue Avenue



Installation of Gas Laterals at South End of Pomona Avenue

Anticipated Work for the Week of September 29:

Concrete work should be completed on Pomona Avenue.

NOTE: Paving work on Mt. Vernon Avenue remains delayed by PSE&G for replacement of the gas main within the roadway. Work was anticipated to begin the week of 9/29, but we have been informed that they are experiencing further delays of approximately one (1) to two (2) weeks (actual schedule pending). Once on site, replacement is anticipated to take approximately three (3) weeks to complete.