

2010 Tanner Street Utility Replacement Project

Project Update No. 2

September 27, 2010

Despite losing all day Tuesday to rain, PACT Construction continued installing the new water main between Wilkins Avenue and Kings Highway East. By Friday, they had installed approximately 301 linear feet of new water main, five (5) new 8 inch diameter water valves and the connection to the existing water main at Wilkins Avenue. The contractor also started testing the newly installed main between Euclid Avenue and Kings Highway East.



View of the New Water Main Trench Between Clement Street and Kings Highway East

For the upcoming week, PACT Construction will complete the testing of the new water main and start installation of the new water services at the Euclid Avenue intersection.