

ID	Task Name	Start	Finish	Duration	Baseline Start	09
1						W
2	<b>2008 Road Program-Chestnut Street Reconstruction Phase II &amp; Traffic Calming Project</b>					
3	Sewer Lateral/Water Service 500 Block	Wed 7/22/09	Wed 8/26/09	26 days	Wed 7/22/09	
4	Amended Resolution	Wed 7/22/09	Fri 7/31/09	8 days	Wed 7/22/09	
5	Concrete Layout-500 Block	Tue 7/28/09	Tue 7/28/09	1 day	Tue 7/28/09	
6	Concrete Curb/Aprons-500 Block	Wed 7/29/09	Thu 7/30/09	2 days	Wed 7/29/09	
7	Sewer Lateral/Water Service 400 Block	Thu 7/30/09	Fri 8/7/09	7 days	Thu 7/30/09	
8	Concrete Layout-400 Block	Wed 7/29/09	Thu 8/6/09	7 days	Wed 7/29/09	
9	Concrete Curb/Aprons-400 Block	Mon 8/3/09	Tue 8/4/09	2 days	Mon 8/3/09	
10	Milling/Roadway Excavation	Wed 8/5/09	Tue 8/11/09	5 days	Wed 8/5/09	
11	Roadway Grading/DGA	Mon 8/17/09	Tue 8/18/09	2 days	Mon 8/17/09	
12	Base Paving	Wed 8/19/09	Thu 8/20/09	2 days	Wed 8/19/09	
13	Final Paving	Fri 8/21/09	Fri 8/21/09	1 day	Fri 8/21/09	