

***FY2009 NJDOT State Aid Reconstruction of Redman Avenue
Project Update No. 2
July 31, 2009***

The Contractor, DeFalco & Bisconti of Atco, New Jersey continued to work on replacing the existing sanitary sewer laterals and water services (see picture below) along both blocks of the project. Despite some minor issues with a water main leak in front of 518 Redman and problems with an old gas service, which leaked in front of 522 Redman, all of the underground work was completed on the 500 block by Wednesday July 29th.



A Recently Completed Water Service Replacement

Once all of the excavations were properly backfilled and temporarily stabilized, the Contractor started the work on the replacing the sewer laterals and water services in the 400 block of Redman Avenue. Additionally, as the underground utility crew moved to the next block, the curb crew started removing the old curbing and installing forms for the new curbing along Elizabeth Haddon Elementary School side of the street. By Friday, the Contractor installed approximately 373 linear feet of new concrete curb in front the school property just in time for the big storm on Friday evening. Before leaving for the day on Friday, the Contractor prepared the site for the heavy rains and there was very little damage reported from the storms on Friday evening and Sunday morning.

***FY2009 NJDOT State Aid Reconstruction of Redman Avenue
Project Update No. 2
July 31, 2009***



New Concrete Curb in Front of the Elizabeth Haddon Elementary School Property

For the upcoming week, the Contractor will complete the water services and sewer laterals and install the new sanitary sewer manhole in front of 419 Redman Avenue. They will also continue to replace the concrete curbing and should finish all of the new curbing by August 14th.