

*HMHS Stadium & Anniversary Fields Improvements
Project Update No. 5
August 9, 2013*

Work Completed the Weeks of July 29 and August 5:

Grading of Stadium Field was substantially completed; however, work was slowed considerably by the incessant rains affecting the grading and exposed soils on the field. The combination football/soccer goal was installed on Anniversary Field.



Anniversary Field ~ Completed Goal System



Stadium Field ~ Poor Working Conditions Due to Rains

Anticipated Work for the Weeks of August 12 and 19:

Work will continue on grading of Stadium Field, and installation of the field underdrain system and perimeter curb will begin. Discus pad construction and fence installation should be completed on Anniversary Field.