

**2013 Utility Improvement Project
Project Update No. 11**

August 16, 2013

Work Completed August 12th thru August 16th – Wilkins / Allen Avenues & Euclid Avenue:

The utility work on Wilkins & Allen Avenues was completed. Contractor mobilized to Euclid Avenue to begin the installation of the new water main between Allen Avenue and Haddon Avenue.



New water main is being installed along Euclid Avenue.

Anticipated Work for the Week of August 19th:

The water main on Euclid between Allen Avenue and Haddon Avenue will be completed. Contractor must allow the water main to be tested prior to installing the new water services for each property. TRAFFIC NOTE: Current detour between Westmont & Haddon Ave will be removed until new water services can be installed. Updates will be provided as to when to expect the detour in this area to be reinstated.

Water main installation will begin between West End Avenue and Westmont Avenue. Construction to begin at West End Avenue and will work towards Westmont Avenue. TRAFFIC NOTE: Euclid Avenue will have traffic detoured at West End Avenue and Westmont Avenue during working hours. Local traffic and emergency vehicles will have access.