

## **2013 Utility Improvement Project Project Update No. 14**

September 9, 2013

### **Work Completed September 2nd thru September 6<sup>th</sup> – Euclid Avenue:**

Installation of water main between West End and Westmont Avenues was completed. The new water service and new sanitary lateral installations were completed between West End and Estaugh Avenues. The trench areas have been restored with temporary paving until permanent road reconstruction begins.



Temporary asphalt restoration is installed along the new water main.

### **Anticipated Work for the Week of September 9th:**

Water service and sanitary lateral installations will continue from Estaugh to Westmont Avenues.  
TRAFFIC NOTE: Euclid Avenue will have traffic detoured at West End Avenue and Westmont Avenue during working hours. Local traffic and emergency vehicles will have access.

The services between Allen and Haddon are scheduled to be completed on **Saturday September 14th**.  
TRAFFIC NOTE: Traffic will be detoured between Westmont & Haddon Ave. Local traffic and emergency vehicles will have access.