

**2013 Utility Improvement Project
Project Update No. 7**

July 19, 2013

Work Completed July 15th thru July 19th – Wilkins & Allen Avenues:

The water main replacement along Wilkins and Allen Avenues was completed. The water main was prepared for the required testing.



New water main pipe is installed along Allen Avenue.

Anticipated Work for the Week of July 22nd:

The new water main pipe installed along Wilkins & Allen Avenues will be tested. The sanitary sewer improvements will begin.