

*HMHS Stadium & Anniversary Fields Improvements
Project Update No. 4
July 26, 2013*

Work Completed the Weeks of July 15 and 22:

Work was substantially completed on Anniversary Field, minus discus pad installation and appurtenances. Stripping, underdrain pipe and structure installation were completed on Stadium Field with grading on-going.



Stadium Field ~ Installation of Perimeter Drain Pipe



Anniversary Field ~ Installation of Infill

Anticipated Work for the Weeks of July 29 and August 5:

Work will continue on grading of Stadium Field, and installation of the field underdrain system and perimeter curb will begin. Discus pad construction, fence installation, and goal installations should be completed on Anniversary Field.



Anniversary Field ~ Panoramic View of Completed Field