

*HMHS Stadium & Anniversary Fields Improvements
Project Update No. 3
July 12, 2013*

Work Completed the Weeks of July 1 and 8:

Perimeter curb around Anniversary Field and stone base was completed and the installation and of turf began. Stripping of topsoil and grading on Stadium Field slowed due to weather and the Holiday.



Anniversary Field ~ Unrolling New Turf



Anniversary Field ~ Stitching Together Sections of Turf



Anniversary Field ~ Placing New Turf



Anniversary Field ~ Cutting for Installation of Team Lines

Anticipated Work for the Weeks of July 15 and 22:

Work will continue on the installation of turf on Anniversary Field, with anticipated completion within this time period. Stripping and grading will continue on Stadium Field with pipe work beginning the first week.