

***2009 Road Program – Station Avenue Utility Replacement and Repaving
Project Update No. 5***

October 9, 2009

The concrete contractor completed replacing the selected concrete curbing and driveway aprons on Thursday, October 8th. They also started repairs on selected stormwater inlets on the roadway. For the upcoming week, the paving contractor will complete the repairs to the stormwater inlets and prepare the roadway for “milling”, which is tentatively scheduled for Wednesday, October 14th. Once the milling is completed, PSE&G will conduct a “leak survey” of their existing gas main and residential gas services. Once they have confirmed that there are no gas leaks and/or repaired any identified leaks, the final paving of the roadway can be scheduled.



View of Stormwater Inlet Repairs