

***2009 Road Program – Station Avenue Utility Replacement and Repaving  
Project Update No. 6***

*October 16, 2009*

The concrete contractor completed the repairs on selected stormwater inlets on the roadway on Tuesday October 13<sup>th</sup>. Based upon the upcoming weather, which forecast heavy rains for the next several days, the milling operation was postponed until Monday October 19<sup>th</sup>. Although this decision would delay the project, it was made to avoid significant potential problems with having the roadway base and soil saturated during the forecasted heavy rains.



***View of Stormwater Inlet Repairs***

Based on the postponement, the milling operation will be scheduled for Monday, October 19<sup>th</sup> and should be completed by the end of the day. The repaving will be completed once PSE&G have conducted their leak survey and confirmed that there are no problems that need to be corrected. Based upon the good weather forecast for the upcoming week, the entire repaving should be completed no later than Thursday, October 22<sup>nd</sup>. Once the repaving is complete, the contractor will work on cleaning up the area and taking care of the punchlist items, which must be corrected prior to the acceptance of the work.