

*2013 Road Program (Washington, Wilkins & Allen Avenues)
Project Update No. 5
September 9, 2013*

Work Completed the Weeks of August 26 and September 2:

Work was completed on Washington Avenue with roadway paving and final restoration. Concrete work on Wilkins Avenue began and was completed. Additional work installing roadside rain gardens, in a joint project with the Camden County Soil Conservation District, was also completed on Lincoln Avenue.



Paving on Washington Avenue



Constructing Curb & Gutter on Wilkins Avenue

Anticipated Work for the Weeks of September 9 and 16:

Concrete work should be completed on Allen Avenue. Repaving work on Wilkins and Allen should begin, although delays may be experienced as PSE&G has determined that their gas main on both roads needs to be replaced due to numerous leaks found during construction.

TRAFFIC & PARKING: Work within the project limits of both Wilkins Avenue and Allen Avenue will be closed to all but local traffic during working hours. Both streets will be open all nights.



Rain Garden Constructed on Lincoln Avenue