


2010 Woodland Avenue Utility Replacement Project

Haddonfield, New Jersey



Remington & Vernick Engineers



Overview

- The proposed utility work on Woodland Avenue includes the replacement of the municipal water main and the installation of new storm sewer and sump pump collector piping along portions of the roadway.
- Once the utility work is completed, the roadway reconstruction project, which is partially funded by the New Jersey Department of Transportation, will include the removal and replacement of all existing concrete curbing, driveway aprons, handicap ramps, roadway base, and asphalt pavement. It should be noted that existing sidewalk will only be replaced as necessary due to changes in grading or other engineering concerns.

Current Status

- The project was submitted for New Jersey Department of Environmental Protection stimulus funding in May of 2009. Despite some indications that the project would be funded by the NJDEP, the Borough was informed in February 2010 that State or Federal funding would not be available for the project.
- The project was advertised in June for qualified contractors to submit public bids. The received bids were higher than anticipated and the project was advertised again in July. Based upon the results of the new bidding, the project was awarded to Ivymont Construction of Audubon, New Jersey for approximately \$674,000.00.

Preliminary Construction Schedule*

- Ivymont Construction currently anticipates starting preliminary work (test pits) during the week of August 30th. Between August 30th and the week of September 27th, Ivymont Construction will analyze the data obtained from the test pits, mobilize for the project, and concentrate on completing the utility work between Avondale Avenue and West End Avenue.
- While Ivymont Construction is working on this section of the project, the Borough will award the roadway reconstruction contract to the lowest responsible bidder, who will start working between Avondale Avenue and West End Avenue once all of the utility upgrades are completed, tested and accepted.

* It should be noted that the Preliminary Construction Schedule is subject to change due to the weather delays and any conflicts and/or unforeseen conditions that may be encountered during the actual construction work. Updated schedules will be posted on a regular basis on the Borough's web site.

Preliminary Construction Schedule

- Currently, Ivymont Construction anticipates starting work on the utility upgrades between West End Avenue and Westmont Avenue during the first week of October; however, a more detailed schedule for this section of the project will be provided shortly and posted on the Borough's website.