

**2013 Utility & Road Improvement Project
Project Update No. 1**

May 24, 2013

Work Completed the Week of May 20th – Washington Avenue:

The existing sanitary sewer main, located down the center of Washington Avenue, continues to be replaced. Work began at the intersection of West Park Avenue and has been completed to West Cottage Avenue. After installation of the sanitary sewer main, the trench is backfilled and temporary paving is installed until the permanent road reconstruction begins.



Contractor is backfilling the sanitary sewer trench after the new sanitary main was installed. Trench area was later installed with temporary paving.

Anticipated Work for the Week of May 27th:

Work will continue with the installation of the sanitary sewer main from West Cottage Avenue and will terminate at West Mountwell Avenue. Upon completion of the sanitary main, the contractor will begin replacing sewer laterals that will connect to the new main.