

2010 Tanner Street Utility Replacement Project

Project Update No. 5

October 18, 2010

During the past week, PACT Construction completed connecting the new water main to the existing mains at Kings Highway East and Clement Street. They also were able to install approximately 353 linear feet of new 12 inch diameter sewer main and two (2) new sanitary sewer manholes. As shown in the photograph below, PACT Construction encountered an old steel beam that had apparently been installed over 15 years ago for an old utility repair project.



View of Existing Steel Sheeting Adjacent to the New 10 Inch Diameter Water Valve and Existing Gas Main

PACT Construction immediately notified PSE&G of this condition, who responded with a thorough evaluation of their gas main, which had previously been “slipped lined” with new plastic piping.

2010 Tanner Street Utility Replacement Project

Project Update No. 5

October 18, 2010

This beam, which had been installed to apparently repair an adjacent underground utility, will need to be removed as part of the upcoming roadway reconstruction project. For the upcoming week, PACT Construction will continue to work on installing the new sanitary sewer main and start work on installing the new sanitary sewer laterals to the adjacent properties.