

2010 Tanner Street Utility Replacement Project

Project Update No. 14

December 20, 2010

During the past week, PACT Construction completed installing the new storm sewer inlets at Wilkins Avenue and Stiles Avenue and started work on the final new sanitary sewer main installations at Euclid Avenue. This final sanitary sewer work includes rerouting the sanitary sewer flows from the adjacent Euclid Avenue Pump Station to new sewer manholes at the Library Point. This new piping and manholes will improve the flow characteristics of the heavy sewer flows from the pump station and will correct most of the slow draining sanitary sewer issues along the portion of Haddon Avenue directly north of Euclid Avenue.



View of Some of the Existing Underground Utilities Encountered During the Installation of the New Sanitary Sewer Main at Euclid Avenue

For the upcoming holiday week, PACT Construction will focus on cleaning up the project and continuing work on both the storm and sanitary sewers at the Euclid Avenue intersection.