

Lane of Acres Drainage Improvements

Project Update No. 2

November 22, 2010

During the past week, the Contractor continued installing the new storm sewer inlets and piping along the private driveway access working toward the cul-de-sac at the end of Lane of Acres. Also, they worked with PSE&G to field locate gas mains and services in the cul-de-sac and along the private driveway. They also coordinated their work with an effort by PSE&G to install several new “test ports” that will make it easier in the future for the gas company to locate the relatively new plastic gas main and services in the project area.



View of a Newly Installed Storm Water Inlet along the Private Driveway

During the upcoming Holiday week, the Contractor plans to complete the new storm sewer piping and inlets at the cul-de-sac and work on reinstalling the concrete swale along the private driveway. They will also begin the process of getting ready to repave the cul-de-sac and private driveway under the assumption that the weather will continue to cooperate and allow the paving to be installed after the Thanksgiving Holiday.