

***Improvements for Potter Street, Ellis Street/Haddonfield-Berlin Road and Kresson Road
Project Update No. 1
July 1, 2011***

Work Completed Since Start of Project on June 27, 2010:

Traffic control and detours have been established closing off the intersection of Potter Street and Ellis Street, and shifting two-way traffic on Ellis Street to the south side to provide room to construct improvements on the north side. Trees have been removed, and the installation of stormwater pipes, inlets and manholes has been progressing along Ellis Street (unfortunately at a slower-than-normal pace due to numerous conflicts with existing underground utilities). Pavement removal on Potter Street is in progress and ADA curb ramp installation has begun at the intersection of Potter Street and Springfield Terrace.



Traffic Control on Ellis Street



Installation of Inlet on Ellis Street @ Potter Street

Anticipated Work for the Week of July 4:

Due to the Holiday, work will be shut down on Monday, but will resume again on Tuesday with continued installation of stormwater controls, removal of Potter Street pavement, and construction of curb ramps at the Potter Street/Springfield Terrace and Potter Street/Fowler Avenue intersections. In addition, tree removal will resume on Ellis Street and curb installation may begin on Ellis Street where stormwater controls have been installed.



Removal of pavement on Potter Street



Installation of curb ramps at Potter Street/Springfield Terrace