

Grove Street Sanitary Sewer Extension – Phase I

Haddonfield Borough, NJ

Project Update #2

The project continues with the installation of the saddle onto the 66" CCMUA interceptor pipe. The saddle is installed so the new gravity sanitary sewer main can be connected to the interceptor pipe.

After completion of the connection to the CCMUA Interceptor, the gravity sewer main is connected to the interceptor and backfill operations begin. Fill material is placed in the excavation and properly compacted to allow support of the 66" interceptor pipe and new gravity main. Proper compaction during backfilling will also reduce settlement of the trench area.

The backfilling is complete, disturbed areas are paved with asphalt and Park Boulevard is re-opened to traffic. CRJ Contracting will continue the installation of gravity sewer pipe along Grove Street; heading towards Grove Street Bridge. Updates on the progress of this work will be provided in the upcoming weeks.



The saddle is completed so a connection can be made to the 66" CCMUA Interceptor. New gravity sanitary sewer will be attached to the interceptor.



Workers compacted the backfill material over the newly installed gravity sanitary sewer. Proper compaction will reduce settlement and provide support to the existing and newly installed sanitary pipe.